



Riverdale Park

Construction Status

December 16, 2011

The Notice to Proceed was issued November 3, 2011. We are approximately six weeks into the construction. The project is on schedule.

Phase 1 Erosion Control and silt fence has been installed. Demolition and site clearing (removal of trees and above ground structures) has been completed. Grubbing (removal of roots and other near-surface debris) has been completed. Grinding of tree roots and unmarketable trees and woody debris into mulch has been completed. The mulch will be used for erosion control and runoff control during construction.

Site grading is underway. Initial grading will be the excavation of the detention ponds and the installation of the pond walls. The detention pond behind the public works building will be installed first. Excavation of that pond is completed and wall construction began today.

Reeves Contracting has been an excellent contractor to work with and has been very cooperative with our requests. Keck & Wood and Piedmont Geotechnical will be providing the construction geotechnical services and were onsite for the first time today evaluating the wall foundation material.

Karl Kelley, P. E.
City Engineer/Project Manager